

*Note: Draft Minutes are subject to review, correction and approval by the Committee. Review and approval of Minutes generally takes place at the next regularly scheduled meeting of the Committee.*

## **Whitcomb Hall Meeting**

### **June 21, 2016 Meeting Minutes**

Members present: Pete Johnson, Sharon Greatbatch, Gail Wood, Mike Gomarlo, Ann Bedaw, Lee Dunham, Guest Rick Robidoux

Meeting commenced at 3:30 p.m. Whitcomb Hall. Previous meeting minutes were accepted

#### **Items Discussed:**

Lee Dunham and Rick Robidoux will review our current money situation and see what we have left for working funds.

Basement windows will be worked on by Cheshire Builders next week. Also Cheshire Builders will be installing door knobs on new doors and finishing various touch up spots.

Elm City Electric will continue work on the electric service and will be installing new lights in bathrooms, kitchen and big room. We have asked them to discontinue power to 2nd floor with the exception of the tower which has a new line going to it. Basically there is no old wiring being used in Whitcomb Hall at this point.

Lee Dunham will be looking into and scheduling the phone line installation for the fire alarm system so that we will be able to get an occupancy permit from the town. Lee will also be contacting a gas company for gas for the new kitchen stove.

Discussions about possible uses for the hall, such as an art exhibit of a local artist once the hall is open. Floors will be sanded in the next week or so.

Next meeting will be Tuesday June 28, 2016 meeting adjourned at 5:00 p.m