

Note: Draft Minutes are subject to review, correction and approval by the Committee. Review and approval of Minutes generally takes place at the next regularly scheduled meeting of the Committee.

**Whitcomb Hall Committee
May 24, 2016 Meeting Minutes**

Present : Sharon Greatbatch, Pete Johnson, Gail Wood, Mike Gomarlo, Ann Bedaw, Lee Dunham, Gerry Bussiere, Guest Rick Robidoux

Meeting commenced at 3:30 p.m. at Whitcomb Hall. Previous meeting minutes were accepted.

Items Discussed:

It was noted that Pete Johnson submitted the to the town the agreed upon terms for members of the committee.

Committee reviewed several punch list items relative to renovation work within the hall, it was noted that basically the project is moving ahead nicely. The committee did a walk through and checked out the status of the wiring, plumbing, sheetrock and repair work to the floors.

Rick Robidoux gave the committee a review for timing of completion of the different phases of the project. Electric work remains the biggest item and needs to move along as it is holding up sheetrock and final plumbing work. The front stairwell walls are complete and look great, ceiling open upstairs waiting for wires for lights and fire alarms. It was noted that the handicap ramp is near completion just need the additional handicap hand railings to be in code compliance, but basically a wonderful job has been done and very easy to navigate. It was noted that the RFP bid was in the paper today for the painting of Whitcomb Hall.

Next meeting: Whitcomb Hall, Wednesday June 1, 2016 at 3:30 P.M.

Meeting adjourned at 5:00 p.m.

Submitted by
Peter Johnson